

August
2011

WSAFCA CHP Project

Status Report, 8/27 - 9/9/2011

Construction Management by:

M·H·M

ENGINEERS & SURVEYORS SINCE 1892

Engineering by:


HDR

Construction by:

Teichert Construction, Inc.

Prepared for:

The City of West Sacramento



This report summarizes the levee construction activities on the CHP Academy Project from the week beginning with the 28th of August through the 9th of September.

Work on the SB wall continued with operations on both Sundays (28th and 4th) during this time frame. Work was not done on Labor day which was the 5th of August. The transition to the deeper section of wall occurred on August 31st. To date excavation has progressed to design depth at Station 32+80 and the top out of backfill is at Station 39+60.



The contractor continued the installation of the settlement monitoring plates as well as the daily monitoring of those already installed. At present there are five monitoring plates each five hundred feet apart with the most recently installed one at Station 41+00.



The contractor has also continued to provide access for the farmers located west of this project with no reported incidents of excessive delay or safety issues.

On the 1st of September Dove hunting season opened adjacent to the project resulting in what the contractor determined were unsafe working conditions. After the Yolo County Sheriff and Fish and Game were notified and came to the site, there were no further reported safety issues.

Degrade to Date (Design Quantity 109,536 cu yd)	Embankment to Date (Design Quantity 101,222 cu yd)	SB Wall Excavation to Date (Design Quantity 234,250 sf)
78,262 cu yd	9,620 cu yd	115,050 sf